



Main Street Reconstruction Project 2018

Week of May 14th

Main Street
Project 2018

Phase II
Beech St to
West end of
Village

PROJECT
FIELD OFFICE
652 Main St

Field Office
Hours:
7am - 5pm
Mondays
thru Fridays

Field Office
Phone#:
920-323-6714

Thank you to all residents and businesses for your patience during the complete closure of Main Street due to the railroad crossing reconstruction last week Thursday and Friday. The railroad work was completed successfully!



The milling of the asphalt in the 2nd section of phase 2 (from the Railroad Tracks to the west end of the Village) will take place starting **Wednesday, May 16th**.

On **Thursday, May 17th**, the contractors will begin breaking up the concrete layer underneath the asphalt. They will also continue with the removal of the necessary street trees and laying of storm sewer mains along the length of phase 2.



Pictured: Milling of asphalt and removal of street trees in phase I of Main St Project

One of the contractors from phase I of the Main Street reconstruction project will also commence replacement of a section of sidewalk that was installed last summer.